

**STATE OF NEVADA
DEPARTMENT OF TRANSPORTATION**

QUARTERLY REPORT FOR MAJOR PROJECTS

For Quarter Ending >i bY 3\$, 2009

2007 Assembly Bill 595



**Jim Gibbons
Governor**

**Susan Martinovich, PE
Director**

Nevada Department of Transportation

QUARTERLY REPORT FOR MAJOR PROJECTS

June 30, 2009

TABLE OF CONTENTS

	Page
1.0 INTRODUCTION	2
2.0 PROJECT STATUS SHEET EXPLANATION	3
3.0 MAJOR PROJECTS	4
4.0 COMPLETED MAJOR PROJECTS	32
5.0 PROJECT FUNDING ISSUES	33

1.0 INTRODUCTION

The primary purpose of this quarterly report, ending June 30, 2009, is to provide the Nevada Legislature, the Transportation Board of Directors, and the general public with the status of major projects undertaken by the Nevada Department of Transportation (NDOT) as required by Assembly Bill 595 that was passed in 2007. This quarterly report specifically addresses the reporting requirements of Section 55.5.

This status report is based on the major assumption that funding will be available for the major projects in a timely fashion.

Section 2 of this report provides a detailed description and explanation of the information on each project status sheet.

Section 3 of this report includes project status sheets for all major projects as required by AB 595. There are project sheets for highway capital projects indentified in the December 2006 Blue Ribbon Task Force report: "Roads to the Future" and any other proposed super or mega projects. All of these projects are simply characterized as major projects (projects exceeding \$100 million).

Section 4 of this report identifies any major projects completed during this quarter; however, there were none completed this quarter.

Section 5 of this report briefly covers funding issues faced by the Department. The supplied graph contains estimates of various major uses of funds by the Department and expected revenue intended to pay for those major uses. The graph is a simple way to compare what is believed to be the best available information.

2.0 PROJECT STATUS SHEET EXPLANATION

The information contained on the project status sheet is centered on the Department's project development process. This process typically consists of the four major phases: planning, environmental clearance, final design and construction. Additional details of these phases are contained in Appendix A, which details the project development process utilized by the Department of Transportation. The project status sheets contain several items of information as follows:

Project Description: Contains the preliminary project scope, which generally identifies features of the project i.e. length, structures, widening, and interchanges, and directs the project development process.

Project Benefits: Summarizes the primary favorable outcomes expected by delivering the project.

Project Risks: Identifies the major risks that might impact project scope, cost, and schedule. Unforeseen environmental mitigation, right-of-way litigation, and inflation of construction materials or land values are only a few items that can adversely effect project development. Appendix B, Dealing with Project Risk, provides more details.

Schedule: Provides the time ranges for the four primary phases of project development: planning, environmental clearance, final design, and construction. Generally the schedule, by state fiscal years, reveals the time range for starting or completing a phase. It indicates the starting range early in the development process and completion range latter in the process. Appendix B, Dealing with Project Risks, provides more details concerning the time ranges.

Project Costs: Project cost ranges are provided by activity: 1) engineering activities that includes planning, environmental clearance and final design costs, 2) right-of-way acquisition, and 3) construction. Costs are adjusted for inflation to the anticipated mid-point of completing a phase. Appendix B, Dealing with Project Risks, provides more detail on the range of project cost estimates.

What's changed since last update? Contains summaries of the project scope, cost, and schedule changes, if any.

Financial Fine Points: Includes the total expended project costs and brief summary of financial issues.

Status Bars at the Bottom of the Form: Shows the percentage completion for the primary project development activities that are in progress: planning, environmental clearance, final design, right-of-way acquisition, and construction.

3.0 MAJOR PROJECTS

I-15 Projects

I-15 North Phase 1 – I-15/US-95/I-515 Interchange to Craig Road	5
I-15 North Phase 2 – Craig Road to Speedway Boulevard	6
I-15 North Phase 3 – Speedway Boulevard to Apex Interchange	7
I-15 North Phase 4 – I-15/CC-215 Northern Beltway Interchange	8
I-15 NEON (Tropicana Avenue to Spaghetti Bowl)	9
I-15 Urban Resort Corridor Study	10
I-15 South – Sloan Road to Tropicana Avenue	11
Phase 1 Blue Diamond to Tropicana	12
I-15 South – Stateline to Sloan Road	13

I-515/US-95/US Projects

I-515 Freeway Improvements – I-15 to Horizon Drive	14
I-515/US-95/US93: Boulder City Bypass Phase 1 – Foothill Drive to US-95	15
I-515/US-95/US93: Boulder City Bypass Phase 2 – US-95 to Hoover Dam Bypass	16
US-93 Hoover Dam Bypass	17

US-95 Northwest Projects

US-95 Northwest Phase 1 – Rainbow Boulevard (SR 595) to Ann Road	18
US-95 Northwest Phase 2 – Ann Road to Kyle Canyon Road (SR 157)	19
US-95 Northwest Phase 3 – CC 215 Beltway Interchange	20
US-95 Northwest Phase 4 – Horse Avenue Interchange	21
US-95 Northwest Phase 5 – Kyle Canyon Road (SR 157) Interchange	22

Other Southern Nevada Project

CC-215 Beltway – Summerlin Parkway Interchange	23
I-215 Beltway Airport Connector Interchange	24

Northern Nevada Projects

I-80 – Robb to Vista	25
I-580 Freeway Extension	26
US-395 North – McCarran Blvd. to Stead Blvd.	27
US-395 Northbound – Moana Lane to I-80	28
SR-445 – Pyramid Highway Improvements	29
US-395 Carson City Freeway Phase 2B – S. Carson St. to Fairview Dr.	30
I-580 at Meadowood Mall Way	31

I 15 North - Phase 1

I-15/US-95/I-515 Interchange to Craig Road

Design Build Project

Project Sponsor: NDOT

Project Manager: Jeff Hale, P. E.

(775) 888-7321



Project Description:

- This is the first phase of the I-15 north corridor improvements between US 95 and Apex Interchange
- Widen I-15 from six lanes to ten lanes from US-95 to Lake Mead Boulevard, including realignment of on and off ramps for the US-95, Washington and D Street Interchanges.
- Widening of I-15 to eight lanes from Lake Mead Boulevard to Craig Road.
- Reconfigure the Lake Mead Boulevard Interchange.
- A new connection road linking D Street and F Street between I-15 and Bonanza Road.

Schedule:

Planning
Complete

Environmental Clearance
Complete

Final Design
Complete

Construction
Started March 2008 - complete March 2010



Project Benefits:

- Increase capacity to accommodate projected local and interstate traffic to year 2030.
- Decrease congestion.
- Reduce travel times.
- Improve access to areas planned for development in North Las Vegas.
- Improve freeway operations with full Freeway-to-Freeway connectivity.
- Improve safety.

Project Cost Range:

(Construction phase estimates):
Engineering: \$5.1 million
Right-of-Way: \$1.2 to \$5.1 million
Construction: \$252 million
Total Project Cost: \$258 - \$263 million

What's Changed Since Last Update?

- Scope - No Change
- Schedule - No Change
- Cost - No change

Project risks:

- Project is on schedule.

Financial Fine Points(Key Assumptions):

- Total Expended: \$195 million
- Funding Source Breakdown
- \$64 million State General Funds, \$72 million State Funds
- \$6.5 million STP, Future Bonds and STP to cover rescinded State General Funds
- \$22 million Minimum Guarantee
- \$25 million Federal Earmark
- \$17 million NHS, \$7 million Public Lands Highway Discretionary
- Inflation escalation (4%) is to 2009, approximate midpoint of construction.



Updated:
July , 2009



I-15 North – Phase 2 Craig Road to Speedway Boulevard

Project Sponsor: NDOT
Project Manager: Luis Garay, P.E.
(775) 888-7321




Project Description:

- Widen I-15 from 4 lanes to 6 lanes from Craig Road to Speedway Boulevard.
- Improvements will be constructed within the existing I-15 right-of-way
- This is the second of four phases of improvements to the I-15 North Corridor between US 95 and Apex Interchange.
- Project Length: 4.8 miles

Schedule:

- Planning:**
Complete
- Environmental Clearance:**
Complete
- Final Design:**
Start 2010 - 2014
- Construction:**
Start: 2013 - 2015



Project Benefits:

- Increase capacity to accommodate projected local and interstate traffic to year 2030
- Decrease congestion
- Reduce travel times
- Improve access to areas planned for development in North Las Vegas
- Improve freeway operations
- Improve safety

Project Cost Range (Environmental phase estimates):

Engineering: \$5 – \$15 million
Right-of-Way: \$1 – \$2 million
Construction: \$99 - \$123 million
Total Project Cost: \$105 - \$140 million

What's Changed Since Last Update?

- Scope – No change
- Schedule – No change
- Cost – No change

Project Risks:

- Uncertainty of future construction material and labor costs
- Funding uncertainty

Financial Fine Points (Key Assumptions):

- Total funding expended for phase 2: \$0.0 (design phase not started)
- Total funding expended for I-15 North Environmental phase: \$875,000
- Inflation escalation (4%) is to 2014 approximate midpoint of construction.
- Funding source for this project has not yet been identified

% Design Complete	0	50	100
% ROW Complete	0	50	100

July 2009



**I-15 North – Phase 3
Speedway Boulevard to Apex Interchange**

Project Sponsor: NDOT (I-15 Widening) and
City of North Las Vegas (New Interchange)
Project Manager: Luis Garay, P.E.
(775) 888-7321



Project Description:

- Widen I-15 from four lanes to six lanes from Speedway Boulevard to the Apex Interchange
- Construct a new interchange approximately 1.8 miles north of Speedway Boulevard
- This is the third phase of improvements to the I-15 North Corridor between US 95 and Apex Interchange.
- Project Length: 4.6 miles

Schedule:

- Planning:**
Complete
- Environmental Clearance:**
Complete
- Final Design:**
Start 2012 - 2015
- Construction:**
Start 2015 - 2017



Project Benefits:

- Increase capacity to accommodate projected local and interstate traffic to year 2030
- Decrease congestion
- Reduce travel times
- Improve access to areas planned for development in North Las Vegas
- Improve freeway
- Improve safety

Project Cost Range (Environmental phase estimates):

Engineering: \$5 - \$15 million
 Right-of-Way: \$5 - \$10 million
 Construction: \$105 - \$115 million
 Total Project Cost: \$115 – \$140 million

What's Changed Since Last Update?

- Scope – No change
- Schedule – No change
- Cost – No change

Project Risks:

- Uncertainty of future right-of-way and construction costs
- Need for new interchange depends on release of the surrounding lands from BLM jurisdiction
- Uncertainty of proposed Sheep Mountain Parkway terminus

Financial Fine Points (Key Assumptions):

- Total funding expended for phase 2: \$0.0 (design phase not started)
- Total funding expended for I-15 North Environmental phase: \$875,000
- Inflation escalation (4%) is to 2016 approximate midpoint of construction.
- Funding source for this project has not yet been identified



July 2009



**I-15 North – Phase 4
I-15 / CC-215 Northern Beltway Interchange**

Project Sponsor: Clark County
Project Manager: Cole Mortensen, P.E.
(775) 888-7321



Project Description:

- Construct new ramps to complete a system-to-system interchange configuration at the I-15/CC-215 Las Vegas Beltway interchange
- Improvements will be constructed within the existing I-15 and CC-215 right-of-way
- This is the last of four phases of improvements to the I-15 North Corridor between US 95 and Apex Interchange (15 miles)

Schedule:

- Planning:**
Complete
- Environmental Clearance:**
Complete
- Final Design:**
Start 2013 - 2015
- Construction:**
Start: 2015 - 2017



Project Cost Range (Environmental phase estimates):

- Engineering: \$6 - \$15 million
Right-of-Way: \$1 - \$5 million
Construction: \$123 - \$140 million
Total Project Cost: \$130 - \$160 million

Project Benefits:

- Increase capacity to accommodate projected local and interstate traffic to year 2030
- Decrease congestion
- Reduce travel times
- Improve access to areas planned for development in North Las Vegas
- Improve freeway operations with full freeway-to-freeway connectivity
- Improve safety

What's Changed Since Last Update?

- Scope – No change
- Schedule – No change
- Cost – No change

Project Risks:

- Project schedule will be determined by project sponsor (Clark County)
- Uncertainty of future construction and labor costs
- Potential funding shortfall

Financial Fine Points (Key Assumptions):

- Total funding expended for phase 2: \$0.0 (design phase not started)
- Total funding expended for I-15 North Environmental phase: \$875,000
- Inflation escalation (4%) is to 2016 approximate midpoint of construction.
- Funding source for this project has not yet been identified.

% Design Complete



% ROW Complete



July 2009




I 15 NEON

Project Sponsor: NDOT

Senior Project Manager: Glenn Petrenko, P.E.

(775) 888-7321



Project Description:

- HOV Direct Connector from US 95 to I-15 and I-15 widening improvements from Spaghetti Bowl to south of Sahara; Add/Drop lanes at Oakey/Wyoming
- Local Access Improvements to Las Vegas Downtown Redevelopment
- Connecting Industrial Road and Martin Luther King over I-15
- New access to Alta
- Collector distributor roads
- I-15/Charleston Interchange Reconstruction
- Project Length: 4.83 miles

Schedule:

Planning
Complete

Environmental Clearance
1st Quarter 2010

Final Design
TBD

Construction
TBD



Project Cost Range:

(Environmental phase estimates):
 Engineering: \$79 - \$157 million
 Right-of-Way: \$490 - \$616 million
 Construction: \$886 - \$1.127 billion
 Total Project Cost: \$1.455 - \$1.9 billion

Project Benefits:

- Will accommodate anticipated traffic increases
- Reduce congestion along local streets and I-15
- New access to Downtown Redevelopment
- Operational Improvements to I-15
- Extends HOV System

What's Changed Since Last Update?


- Scope - No change
- Schedule - Final EIS moved to 1st quarter of 2010 due to Legal Sufficiency Review of Draft EIS
- Cost - No change

Project risks:

- Complex construction in a high volume dense urban area
- Complexity in maintaining traffic staging, relocating utilities and reducing impacts
- Complex right-of-way issues may impact schedule and cost
- Funding uncertainty

Financial Fine Points(Key Assumptions):

- Total funding Expended: \$15,526,538
- Inflation escalation (4%) is to 2020 approximate midpoint of construction
- Additional Federal, State, Local and Regional Funding will be required



Updated:
April, 2009



I-15 Urban Resort Corridor Study

Project Sponsor: Nevada Department of Transportation
 Project Manager: Tony Letizia
 (775) 888-7321



Project Description:

- The I-15 Urban Resort Corridor Study along I-15 from I-215 (Bruce Woodbury Beltway) to the south, to U.S. 95 (Spaghetti Bowl) to the north.
- Enhance access and mobility within the resort corridor; develop a phased implementation strategy for future improvements to I-15 in the resort corridor area in addition to currently planned improvements;
- Prepare an early action plan for near-term improvements to enhance mobility and operations.

Schedule:

Planning:
2008 - 2009

Environmental Clearance: TBD

Final Design: TBD

Construction: TBD



Project Cost Range:

Engineering: TBD
 Right-of-Way: TBD
 Construction: TBD

Total Project Cost: TBD

Project Benefits:

- Improve capacity, operations, safety, access and mobility
- Meet stakeholder/public expectations
- Improve quality of life
- Support economic development
- Reduce trip times

What's Changed Since Last Update?

- Scope – No change
- Schedule – study timeline delayed with no cost impacts
- Cost – Actual spent has been corrected to \$708k due to 10% of total agreement costs to be retained until study completion
- Reviewing draft final report, estimated study completion Aug 2009

Project Risks:

- Consensus building among the resort owners
- Funding uncertainty
- Economic development along the corridor could require design changes affecting scope, schedule and budget.

Financial Fine Points (Key Assumptions):

- Total funding Expended: \$708,000.00 (90%)



July 2009



**I-15 South
Sloan Road to Tropicana Avenue**

Project Sponsor: NDOT
Project Manager: Eduardo P. Miranda, P.E.
(775) 888-7321



Project Description:

- I-15 from Sloan Road to Blue Diamond Road (12 miles) – Improve operational efficiency, capacity and safety.
- Construct new interchanges at Bermuda Road, Starr Ave., and Cactus Road. Design by RTC with NDOT oversight.
- Reconstruct interchange at Sloan Road.
- Construct Sunset Road bridge over I-15 and reconstruct Warm Springs Bridge over I-15
- Includes Phase I improvements from Blue Diamond to Tropicana with funding from AB 595. This project will be delivered by Design-Build method of delivery. Phase I construction will begin in 2009.

Schedule:

- Planning:**
Complete
- Environmental Clearance:**
Complete
- Final Design:**
Varies by phase
- Construction:**
Varies by phase



Project Cost Range (Planning phase estimates):

Engineering: \$30 - \$75 million
Right-of-Way: \$10 - \$45 million
Construction: \$616 – \$739 million

Total Project Cost: \$656 - \$859 million

Project Benefits:

- Provides additional lanes on I-15 to accommodate higher traffic volumes at acceptable operating speeds.
- Provides additional interchanges on I-15 to reduce traffic at congested interchanges.
- Reduces operational conflicts at ramps from Blue Diamond Road to Tropicana Ave.

What's Changed Since Last Update?

- Scope – No change
- Schedule – NEPA completed, FONSI issued
- Cost – Major Project Plan and Financial Plan Submitted to FHWA

Project Risks:

- Difficult construction issues may affect project cost and/or schedule
- Multiple construction contracts, potentially overlapping

Financial Fine Points (Key Assumptions):

- Total funding Expended: \$3.7 million
- Inflation escalation (4%) is to 2016 approximate midpoint of construction of all phases. Individual phases and scheduling outlined in Major Project Plan

% Environmental Complete 0 50 100



% Design Complete 0 50 100



July 2009



I 15 SOUTH FREEWAY IMPROVEMENTS

Phase 1, Blue Diamond to Tropicana Ave

Project Sponsor: NDOT

Senior Project Manager: John Terry, P.E.

(775) 888-7321



Project Description:

- First phase of the I 15 South Sloan Road to Tropicana Avenue Project.
- Add collector-distributor lanes from Blue Diamond Road to Tropicana Avenue.
- Braid collector-distributor roads to eliminate weaves between I 215 and Tropicana Avenue.
- Construct Sunset Road Bridge over I 15 and reconstruct Warm Springs Bridge over I 15.
- To be delivered by Design-Build, Contract 3366DB.

Schedule:

Planning
Complete
Environmental Clearance
2009
Final Design
2009 - 2010
Construction
2009 - 2012



Project Cost Range:

(Planning Phase Estimates):
Engineering: \$10 - \$25 million
Right-of-Way: \$0
Construction: \$200 - \$250 million
Total Project Cost: \$210 - \$275 million

Project Benefits:

- Provides additional capacity on I 15
- Reduces operational conflicts between Blue Diamond Road, I 215, Harmon Avenue and Tropicana Avenue
- Improves east-west access across I 15
- Reduces collisions
- Improves transportation system performance

What's Changed Since Last Update?


- Scope - No change
- Schedule - FONSI issued April 20, 2009- Final Proposals due April 24, 2009
- Cost - No change

Project risks:

- Major Project Plan required
- New tunnels/bridges under/over UPRR require close cooperation
- Tight ROW
- Difficult schedule for Design-Build process
- Working within Clark Co ROW
- Working within UPRR ROW

Financial Fine Points(Key Assumptions):

- Total funding expended: \$2,600,000
- Cost to be maintained by adjusting scope in D-B process
- Project funding source: AB 595 (LVCVA-Bonding & State)



Updated:
April , 2009



I-15, South Stateline to Sloan

Project Sponsor: NDOT
Project Manager: Ed Miranda, P.E.
(702) 671- 6601



Project Description:

- Improve operation efficiency, capacity and safety


Schedule:

Planning:
2010-2012

Environmental Clearance:
TBD

Final Design:
TBD

Construction:
TBD



Project Cost Range (Planning phase estimates):

Engineering: \$10 - \$12 million
Right-of-Way: TBD
Construction: \$100 – \$120 million

Total Project Cost: \$110 - \$132 million

Project Benefits:

- Increase capacity to accommodate projected local and interstate traffic to year 2030
- Decrease congestion
- Reduce travel times
- Widening to 8 lanes will increase capacity
- Widen several bridges and a grade separation at UPRR
- Improve on/off ramps at Primm and Sloan Interchanges

What's Changed Since Last Update?

- Scope – No change
- Schedule – No change
- Cost – No change


Project Risks:

- Uncertainty of future construction materials and labor costs.
- Complex construction in a high volume rural area may affect schedule & costs
- Funding uncertainty


Financial Fine Points (Key Assumptions):

- Total funding Expended to Date: \$ 0
- No funding has been identified for this project

% Planning Complete



% Design Complete



July 2009



I-515 Freeway Improvements I-15 to Horizon Drive

Project Sponsor: NDOT
Project Manager: Ed Miranda, P.E.
(775) 888-7321



Project Description:

- I-515 from I-15 to Horizon Drive – Improve operational efficiency, capacity and safety.
- Reconstruct the Downtown Las Vegas viaduct.
- Construct new interchanges at “F” Street, Pecos Road and Sahara Avenue.
- Construct Bonanza Road Overcrossing of Las Vegas Blvd.
- Realign Stewart Avenue and Sahara Avenue.
- Reconstruct and expand Pedestrian & Bicycle Facilities.


Schedule:

Planning:
Complete

Environmental Clearance:
2011-2012

Final Design
TBD

Construction
TBD



Project Cost Range (Planning phase estimate):

Engineering: \$79 - \$115 million
Right-of-Way: \$356 - \$448 million
Construction: \$1,046 - \$1,451 million

Total Project Cost: \$1,481 - \$2,014 million

Project Benefits:

- Increase traffic volumes at acceptable operating speeds.
- Provides additional interchanges on I-515 to reduce traffic at congested interchanges.
- Reduces operational conflicts at ramps
- Reduces collisions.
- Improves transportation system performance.

What's Changed Since Last Update?

- Scope – No change
- Schedule – Delay in the NEPA process
- Cost – No change

Project Risks:

- Environmental process under development – project scope, schedule and cost not fully defined.
- Complex right-of-way and utilities issues.
- Time delays in relocating public facilities and public housing.
- Funding uncertainty

Financial Fine Points (Key Assumptions):

- Total funding Expended: \$7,320,000
- Inflation escalation (4%) is to 2012 in CLV and 2017 for remainder of project, approximate midpoint of construction.
- Funding for project not identified



July 2009



<p style="text-align: center;">I 515 / US 93 / US 95 - Boulder City Bypass Phase 1</p> <p style="text-align: center;">Foothill Drive to US 95</p> <p style="text-align: center;">Project Sponsor: NDOT</p> <p style="text-align: center;">Senior Project Manager : Glenn Petrenko, P. E.</p> <p style="text-align: center;">(775) 888-7321</p>	
---	--

<p>Project Description:</p> <ul style="list-style-type: none"> ● Realignment of US I 515/US 93/US 95 to create an access controlled facility from Foothill Drive to US 95. ● One new diamond interchange and one new half interchange along with Frontage Roads will be constructed. ● Direct Connector Ramps from the new facility to from US 93 will be constructed. ● Direct Connector Ramps from US 95 to the new facility will be constructed. ● Existing access will be perpetuated. ● Project length: 3 miles. 	<p>Schedule:</p> <p>Planning Completed</p> <p>Environmental Clearance Completed</p> <p>Final Design Complete 2014</p> <p>Construction Complete 2017</p>	
--	--	--

<p>Project Benefits:</p> <ul style="list-style-type: none"> ● Improves Safety by eliminating a signal at US 93 and Railroad Pass Casino. ● Improves Operations for Trucks from US 95 to I-515. ● Improves Operations for Peak trips from Boulder City to Las Vegas. ● Improves local circulation. ● Completes initial bypass phase. 	<p>Project Cost Range: (Final Design Phase Estimates)</p> <p>Engineering: \$4 - \$10 million Right-of-Way: \$38 - \$60 million Construction: \$156 - \$195 million Total Project Cost: \$198 - \$265 million</p>
---	--

<p>Project risks:</p> <ul style="list-style-type: none"> ● Concurrent utility relocations may affect schedule. ● Unit price and property escalation may affect project cost. ● Full funding may not be available. ● Resource conflict with other on-going projects. 	<p>What's Changed Since Last Update?</p> <ul style="list-style-type: none"> ● Scope - Complete project in 4 stages - Right-of-way, Utility Relocation, Construct North half, Construct South Half ● Schedule - Construction schedule delayed due to funding shortfall ● Cost - No change
--	--

<p>Financial Fine Points(Key Assumptions):</p> <ul style="list-style-type: none"> ● Total funding Expended: \$2,844,180 ● Total funding Expended for BC Bypass Environmental studies (all phases): \$4,895,181 ● Inflation escalation (4%) is to 2016 approximate midpoint of construction ● Additional Federal, State, Local, and Regional Funding will be required

<p>% Design Complete 0 50 100</p> <p>% Row Complete 0 50 100</p>	<p>Updated: April , 2009</p>	
--	---	---

I 515 / US 93 / US 95 - Boulder City Bypass Phase 2

US 95 to Hoover Dam Bypass

Project Sponsor: NDOT

Senior Project Manager: Glenn Petrenko, P. E.

(775) 888-7321




Project Description:

- Provide extension of Phase I from US 95 to tie into the Hoover Dam Bypass at Nevada Interchange
- Provide limited access bypass to the south of Boulder City for US 93 traffic
- 4 lane divided highway facility
- Require several bridge structures over existing access roads and to provide wildlife access
- Project length: 12 miles

Schedule:

Planning
Completed
Environmental Clearance
Completed
Final Design
TBD
Construction
TBD



Project Cost Range:

(Planning phase estimates):
Engineering: \$15 - \$30 million
Right-of-Way: \$2 - \$4 million
Construction: \$335 - \$820 million
Total Project Cost: \$352 - \$850 million

Project Benefits:

- Reduce congestion of US 93 through Boulder City
- Provide additional safety to existing US 93 within Boulder City
- Decrease travel time from Las Vegas to Nevada/Arizona border

What's Changed Since Last Update?


- Scope - No change
- Schedule - No change
- Cost - No change

Project risks:

- Project unfunded - may delay schedule and increase costs.
- Unit price escalation may affect project cost.
- Difficult design & construction issues in a mountainous terrain may affect cost & schedule.

Financial Fine Points(Key Assumptions):

- Total funded Expended: \$3,021,651
- Total funding Expended for BC Bypass environmental studies (all phases): \$4,895,181
- Inflation escalation (4%) is to 2027 approximate midpoint of construction.
- Additional Federal, State, Local and Regional Funding will be required.



Updated:
April, 2009



<p>US 93 Hoover Dam</p> <p>Project Sponsor: FHWA / CFLHD</p> <p>CFLHD Project Manager: F. Dave Zanetell, P. E.</p> <p>NDOT Senior Project Manager: Glenn Petrenko, P. E.</p> <p>(775) 888-7321</p>	
---	--

Project Description:

- Realignment of US 93 to create a highway bypass around Hoover Dam tying into existing US 93.
- One new diamond interchange at AZ end of project and one new 3/4 diamond interchange at NV end will be constructed.
- Long-span bridge crossing the Colorado River approximately 1500 feet south of Hoover Dam.
- Pedestrian plaza and parking area constructed with access to the newly named Hoover Dam Access Road.
- Project Length: 2.38 miles.


Schedule:

Planning
Complete

Environmental Clearance
Complete

Final design
Complete 1st quarter 2010

construction
Complete 4th quarter 2010



Project Cost Range:
(Final design phase estimates):
Engineering: \$23 - \$24 million
Right-of-Way: No Cost
Construction: \$215 - \$216 million
Total Project Cost: \$240 million remains on original budget

Project Benefits:

- Improves Safety by removing trucks and through-traffic from Dam with tourists.
- Improves Operations for Trucks on US 93, tourists on Hoover Dam.
- Improves Operations for trips from Phoenix to Las Vegas.
- Improves Hoover Dam facility, worker and visitor operations.
- Protects waters of the Colorado River.

What's Changed Since Last Update?

- Scope - No changes
- Schedule - No change
- Cost - No change

Project risks:

- Unit price escalation for final surfacing project (mitigated due to interim surfacing).
- Construction delays (cable stay portion of arch most difficult - extensive planning in place).

Financial Fine Points(Key Assumptions):

- Total NDOT funding Expended: \$46,000,000
- Project remains on original \$240 M program
- Working with NPS and BOR to develop and complete pedestrian trail and parking facility. \$2.1 M external secured for this through application to SNLPA
- Total NDOT Funds - \$50,766,250
- Remaining \$4 M needed in 2009



Updated:
April , 2009



<p align="center">US 95 Northwest - Phase 1 Rainbow Boulevard (SR 595) to Ann Road</p> <p align="center">Project Sponsor: NDOT</p> <p align="center">Project Manager: Jenica Finnerty, PE</p> <p align="center">(775) 888-7321</p>			
<p>Project Description:</p> <ul style="list-style-type: none"> This is the first phase of the US 95 Northwest Project that extends from Washington Ave to Kyle Canyon Road. Alleviate congestion within the corridor by increasing capacity. Provide new and improved freeway connections to improve regional connectivity, consistent with land use planning Project length: 6.02 miles 		<p>Schedule:</p> <p>Planning Complete</p> <p>Environmental Clearance Complete</p> <p>Final Design Complete 2nd quarter 2009</p> <p>Advertise 3rd quarter 2009</p> <p>Construction TBD</p>	
<p>Project Benefits:</p> <ul style="list-style-type: none"> Increase capacity Improve safety Improve access Meet stakeholder/public expectations Reduce trip times Reduce vehicle emissions Reduce idling Beautify corridor Improve driver comfort 		<p>Project Cost Range: (Final Design Phase Estimates): Engineering: \$2 - \$4 million Right-of-Way: \$2 - \$3 million Construction: \$133 - \$167 million Total Project Cost: \$137 - \$174 million</p>	
<p>Project risks:</p> <ul style="list-style-type: none"> Unit price escalation may affect project cost Complex design issues may impact schedule and scope Complex right-of-way and utilities issues may impact schedule and cost Potential lawsuit may increase costs Full funding not yet identified 		<p>What's Changed Since Last Update?</p> <ul style="list-style-type: none"> Scope - No change Schedule - No change Cost - No change 	
<p>Financial Fine Points(Key Assumptions):</p> <ul style="list-style-type: none"> Total funding Expended for Phase 1: \$1.8 M Total funding Expended for US 95 Northwest Environmental Studies (all phases): \$5 M Inflation escalation (4%) to midpoint of Construction in 2010 Funding source: <ul style="list-style-type: none"> *AB 595 - full funding not available until 2011 *\$12 M Federal *\$1 M State *\$124 M - \$161 M unidentified 			
<p>% Design Complete 0 50 100</p> <p>% ROW Complete 0 50 100</p>		<p>Updated: April , 2009</p> 	

US 95 Northwest - Phase 2 Ann Road to Kyle Canyon Road (SR 157)

Project Sponsor: NDOT

Project Manager: Jenica Finnerty, P.E.

(775) 888-7321



Project Description:

- This is the second phase of the US 95 Northwest Project that extends from Washington Ave to Kyle Canyon Road
- Alleviate congestion within the corridor by increasing capacity
- Provide new and improved freeway connections to improve regional connectivity, consistent with land use planning
- Project length: 5.55 miles

Schedule:

Planning
Complete
Environmental Clearance
Complete
Final Design
Start 2009-2011
Construction
TBD



Project Cost Range:

(Environmental Phase Estimates):
Engineering: \$2 - \$3 million
Right-of-Way: \$7 - \$9 million
Construction: \$104 - \$119 million
Total Project Cost: \$113 - \$131 million

Project Benefits:

- Increase capacity
- Improve safety
- Improve access
- Meet stakeholder/public expectations
- Reduce trip times
- Reduce vehicle emissions
- Reduce idling
- Beautify corridor
- Improve driver comfort

What's Changed Since Last Update?

- Scope - No change
- Schedule - No change
- Cost - No change

Project risks:

- Unit price escalation may affect project cost
- Complex design issues may impact schedule and scope
- Complex right-of-way and utilities issues may impact schedule and cost

Financial Fine Points(Key Assumptions):

- Total funding Expended for Phase 2: \$0 (Design phase not yet started)
- Total funding Expended for US 95 Northwest Environmental Studies (all phases): \$5 million
- Inflation escalation (4%) to midpoint of construction in 2015
- Funding source:
 - *AB 595 - full funding not available until 2015
 - *\$113 - \$131 million unidentified



Updated:
April , 2009



US 95 Northwest - Phase 3 Clark County 215 Interchange

Project Sponsor: NDOT and Clark County

Senior Project Manager: Cole Mortensen, P. E.

(775) 888-7742



Project Description:

- This is the third phase of the US 95 Northwest project that extends from Washington Ave to Kyle Canyon Rd
- Alleviate congestion within the corridor by increasing capacity
- Provide new and improved freeway connections to improve regional connectivity, consistent with land use planning
- Construct new interchange at CC 215

Schedule:

Planning
Complete

Environmental Clearance
Complete

Final Design
2009 - 2011

Construction
TBD



Project Benefits:

- Increase capacity
- Improve safety
- Improve access
- Meet stakeholder/public expectations
- Reduce trip times
- Reduce vehicle emissions
- Reduce idling
- Beautify corridor
- Improve driver comfort

Project Cost Range:

(Environmental Phase Estimates):
 Engineering: \$6 - \$9 million
 Right-of-Way: \$2 - \$5 Million
 Construction: \$219 - \$276 million
 Total Project Cost: \$227 - \$290 million

What's Changed Since Last Update?

- Scope - No change
- Schedule - No changes
- Cost - No change

Project risks:

- Unit price escalation may affect project cost
- Complex design issues may impact schedule and scope

Financial Fine Points(Key Assumptions):

- Total funding Expended for Phase 3: \$0 (Design phase not started)
- Total funding Expended for US 95 Northwest Environmental Studies (all phases): \$5 million
- Inflation escalation (4%) to midpoint of construction in 2012
- Funding source:
 - *\$26 million State
 - *\$67 million Local
 - *\$132 - \$192 million unidentified



Updated:
May , 2009



US 95 Northwest – Phase 4 Horse Interchange

Project Sponsor: City of Las Vegas and NDOT
 City Project Manager: Randy McConnell, P.E.
 NDOT Project Manager: Bill Glaser, P.E.
 (775) 888-7321



Project Description:

- This is the fourth phase of the US 95 Northwest Project that extends from Washington Ave to Kyle Canyon Road.
- Construct a new interchange on US 95 at Horse Drive to increase capacity and improve safety in response to recent and planned development

Schedule:

- Planning:**
complete
- Environmental Clearance:**
Complete
- Final Design:**
Complete
- Construction:**
2009-2010



Project Cost Range (Final Design Phase Estimates):

Engineering: \$1– \$3 million
 Right-of-Way: \$11.3 million
 Construction: \$60 - \$65 million

Total Project Cost: \$72 – \$87 million

Project Benefits:

- Increase capacity
- Improve safety
- Meet stakeholder/public expectations
- Reduce trip times
- Improve driver comfort
- Improve access

What's Changed Since Last Update?

- Scope – No change.
- Schedule – Project awarded to low bidder, Capriati Construction on February 18, 2009. Construction began June 8, 2009.
- Cost – No change.


Project Risks:

- Complex construction in a dense urban residential area

Financial Fine Points (Key Assumptions):

- Total funding expended by City of Las Vegas for phase 4: \$14 million (11.3 million ROW, .3 million in-house engineering, Consultant Engineering 2.44 million), Contractor \$3,578,819.08
- Total funding Expended for US 95 Northwest environmental studies (all phases): \$5 M
- \$4.1M Federal SAFTEA-LU Funds
- \$21M RTC Clark County STP

% Construction Complete



July 2009



US 95 Northwest – Phase 5 Kyle Canyon Road Interchange

Project Sponsor: City of Las Vegas and NDOT
Senior Project Manager: Jenica K. Finnerty, P.E.
(775) 888-7321



Project Description:

- This is the fifth phase of the US 95 Northwest Project that extends from Washington Ave to Kyle Canyon Road.
- Alleviate congestion within the corridor by increasing capacity
- Provide new and improved freeway connections to improve regional connectivity, consistent with land use planning
- Construct new interchange at Kyle Canyon Road

Schedule:

- Planning:**
Complete
- Environmental Clearance:**
Complete
- Final Design:**
Start 2011 - 2013
- Construction:**
TBD



Project Benefits:

- Increase capacity
- Improve safety
- Improve access
- Meet stakeholder/public expectations
- Reduce trip times
- Reduce vehicle emissions
- Reduce idling
- Beautify corridor
- Improve driver comfort

Project Cost Range (Environmental Phase Estimates):

Engineering: \$1 – \$2 million
Right-of-Way: \$1 - \$2 million
Construction: \$27 - \$38 million

Total Project Cost: \$29 – \$42 million

What's Changed Since Last Update?

- Scope – No change
- Schedule – No change
- Cost – No change

Project Risks:

- Unit price escalation may affect project cost
- Complex design issues may impact schedule and scope

Financial Fine Points (Key Assumptions):

- Total funding Expended for Phase 5: \$0.0 (Design phase not started)
- Total funding Expended for US 95 Northwest Environmental Studies (all phases): \$5 M
- Inflation escalation (4%) to midpoint of Construction in 2013
- Funding source:
 - \$15 million Federal
 - \$7 million Local
 - \$10 million Private



July 2009



215 BELTWAY - Charleston Boulevard to Summerlin Parkway - Summerlin Parkway Interchange

Project Sponsor: Clark County Public Works
 Project Manager: Roy Davis, P.E.
 NDOT Project Manager: James Ragan, P.E.
 (702) 671-8854



Project Description:

- Construct a portion of a system to system interchange at Summerlin Parkway.
- Construct approximately 1.4 miles of four lane access controlled freeway and widen 1.2 miles of freeway.
- Construct Interchange at Far Hills
- Construct bridge structures at Summerlin Parkway Interchange
- Construct drainage improvements including channel, box culverts and storm drain.
- Construct soundwalls in selected locations.

Schedule:

- Planning:**
Complete
- Environmental Clearance:**
Complete
- Final Design:**
Complete
- Construction:**
April 2008-February 2010



Project Benefits:

- Provides through lane connections on the Beltway mainlines north and south of Summerlin Parkway Interchange.
- Reduces traffic congestion at the Beltway/Summerlin Parkway junction.
- Improves efficiency of traffic patterns for interchange movements.
- Improves on-system drainage by increasing efficiency of drainage system.
- Mitigates traffic noise levels in warranted locations.

Project Cost Range:

Engineering: \$7 Million
 Right-of-Way: No cost
 Construction: \$57 - \$63 Million
 Total Project Cost: \$64 - \$70 Million

What's Changed Since Last Update?


- Scope – No Change
- Schedule – No Change
- Cost – No Change

Project Risks:

- Concurrent utility relocation may affect schedule and cost
- Maintaining stormwater during construction
- Maintaining traffic during multiple construction phases.

Financial Fine Points (Key Assumptions):

- Total Funding Expended: \$38,100,000
- Bid Awarded April 15th, 2008: \$56,978,099.50
- Funding Source is Clark County



July, 2009



<p align="center">I-215 Beltway Airport Connector Interchange Southern LV Beltway from I-15 East to Windmill Ln</p> <p align="center">Project Sponsor: Clark County Public Works Project Manager: James Ragan (702) 671-8854</p>		
<p>Project Description:</p> <ul style="list-style-type: none"> Widen I-215 from 6 to 8 lanes with auxiliary lanes between interchange ramps. Construct flyover directional ramps. 	<p>Schedule:</p> <p>Planning: Complete</p> <p>Environmental Clearance: Complete</p> <p>Final Design: Complete</p> <p>Construction: On hold for funding</p>	
<p>Project Benefits:</p> <ul style="list-style-type: none"> Eliminate merge and weave conflicts with interchange ramps Increase capacity of interchange and I-215 for traffic flow into airport. Provide congestion relief and improve operational characteristics of interchange. 	<p>Project Cost Range (Cost estimates are appropriate for anticipated year of completing each phase):</p> <p>Engineering: \$5 - \$6 million Right-of-Way: No cost Construction: \$150 - \$160 million</p> <p>Total Project Cost: \$160 - \$170 million</p>	
	<p>What's Changed Since Last Update?</p> <ul style="list-style-type: none"> Scope – No change Schedule – on hold until construction funding is allocated Cost – No change 	
<p>Project Risks:</p> <ul style="list-style-type: none"> 	<p>Financial Fine Points (Key Assumptions):</p> <ul style="list-style-type: none"> Total funding Expended: Bid Award: To Be Determined Funding source is Clark County and NDOT 	
<p>% Design Complete</p> <p>0 50 100</p> <p>█</p>		<p>July 2009</p> 
<p>% ROW Complete</p> <p>0 50 100</p> <p>█</p>		

I-80 Robb to Vista

Project Sponsor: NDOT
 Project Manager: Dan McMartin
 (775) 888-7321



Project Description:

- Make operational and capacity improvements to I-80 from Robb Drive to Vista Blvd.
- Make operational and capacity improvements to the I-80/I-580 interchange (Spaghetti Bowl)
- Early Action and Phase I projects from the Washoe County Freeway Corridor Study currently being scoped
- Project Length: 10.4 Miles


Schedule:

Planning:
2008-2010

Environmental Clearance:
TBD

Final Design:
TBD

Construction:
TBD



Project Benefits:

- Improve operations and capacity along I-80
- Improve safety
- Provide better connectivity between I-80 and I-580/US 395
- Accommodate Future Projected Traffic

Project Cost Range (Planning phase estimates):

Engineering: \$85 - \$105 Million
 Right-of-Way: \$95 - \$125 Million
 Construction: \$900 Million - \$1.1 Billion

Total Project Cost: \$1.08 Billion - \$1.33 Billion

Project Risks:

- Limited Right of Way
- Project unfunded – delay in identifying needed funds will affect schedule and increase costs
- Environmental process not started – Project cost, scope and schedule may be impacted
- Resources may need to be reallocated to higher priority projects - Project cost, scope and schedule may be impacted

What's Changed Since Last Update?

- Scope – No Change
- Schedule – No Change
- Cost – No Change

Financial Fine Points (Key Assumptions):

- Total Funding Expended by NDOT: \$80,000
- Inflation escalation (4%) is to 2020 approximate midpoint of construction
- Additional Federal, State, and local funding will/may be required



July 2009



I 580 Freeway Extension

Project Sponsor - Nevada Department of Transportation

NDOT Project Manager - Todd Montgomery, P.E.

Phone: (775) 888-7321



Project Description:

- 8.5 Miles of new 6-lane controlled access freeway
- Complete Mt. Rose Interchange (SR431) and construct a new interchange at Bowers Mansion Road (SR 429)
- Construct two grade separations and five bridges
- Construct Kelly Canyon Road (frontage road) and Parker Ranch Road to maintain local access at south end of project
- Ten water quality basins for treating storm water runoff

Schedule:

Planning
Completed

Environmental Clearance
Completed

Final Design
Completed

Construction
Started December 2006 - Complete 2012



Project Benefits:

- Construction will result in 27 miles of uninterrupted controlled access facility that meets interstate standards
- Will serve as the primary interstate highway for transportation linking Mexico with Canada and a major local arterial
- Will provide only all weather route connection between Carson City and Reno, Sparks & I 80
- Completion will alleviate congestion and explosive growth of over 61,700 vehicles per day predicted to travel in North Carson on I 580/US 395
- Projected to reduce the over 2,570 accidents and 16 fatalities that occurred in a 10 year span within similar limits

Project Cost Range:

Engineering: \$31 M
 Right-of-Way: \$51 M
 Construction: \$500 M to \$575 M
 Estimated Total Project Costs: \$582 M to \$657 M

What's Changed Since Last Update?

- Scope - No change.
- Schedule - 416 of 916 working days completed (44.2%).
- Cost - No change.

Project risks:

- Complex construction in a rural mountainous freeway setting (High)
- Construction in geothermally altered earth (Medium)
- Delays due to weather/temperatures (Low)

Financial Fine Points(Key Assumptions):

- Total Funding Expended - \$327,054,670
- Engineering - \$33,391,828
- Right-of-Way - \$50,021,603
- Construction - \$243,641,239
- Bond Funds
- Inflation escalation (4%) is to 2009 approximate midpoint of construction



Updated:
April, 2009



**US395 North
McCarran Blvd. To Stead Blvd.**

Project Sponsor: NDOT
Senior Project Manager: Jim Gallegos, P.E.
(775) 888-7321



Project Description:

- Widen US395 to increase capacity and improve traffic operations.
- Modify interchange ramps and cross streets as necessary to improve operations.
- Widen bridge structures at Stead, Lemmon Drive, Golden Valley, UPRR, Virginia St., Panther Valley, Parr Blvd. and Clear Acre Lane if necessary.
- Perpetuate drainage features
- Replace and install new signs


Schedule:

Planning:
2009 - 2010

Environmental Clearance:
Start:2010 -2011

Final Design:
TBD

Construction:
TBD



Project Cost Range (Planning phase estimates):

Engineering: \$7 - \$9 million
Right-of-Way: \$3 - \$6 million
Construction: \$ 70 – \$85 million

Total Project Cost: \$80 - \$100 million

Project Benefits:

- Relieve heavy peak hour congestion and reduces crashes associated with congestion.
- Reduces travel time
- Improves overall traffic operations

What's Changed Since Last Update?

- Scope – No Change
- Schedule – No change
- Cost – No change


Project Risks:

- Environmental requirements.
- UPRR Clearance and requirements.
- Unknown Right-of-Way and utility impacts.
- Impact of new development in the region.
- Concurrent planning associated with the Pyramid Connector.

Financial Fine Points (Key Assumptions):

- Total funding Expended: \$50,000
- Inflation escalation (4%) is to 2015, approximate mid-point of construction.
- No funding has been identified for this project.

% Planning Complete:



July 2009



US 395 Northbound - Moana Lane to I-80

Project Sponsor: NDOT

Senior Project Manager: Jim Gallegos, P. E.

(775) 888-7320



Project Description:

- Widen northbound US 395 to improve traffic operations from the Moana Lane interchange to the I-80 interchange.
- Widen northbound bridges at Vassar, Mill, Glendale, Truckee River, Kietzke, UPRR, and 4th Street.
- Replace overhead sign structures.
- Perpetuate drainage features.
- Reconstruct northbound ramps at Mill, Glendale, Villanova & I-80.
- Project length: 2.87 miles

Schedule:

Planning
Complete

Environmental Clearance
Complete

Final Design
Summer 2009

Construction
Start 2010 - 2013



Project Cost Range:

(Final Design Phase Estimates):
 Engineering: \$7 - \$9 million
 Right-of-Way: \$3 - \$6 million
 Construction: \$70 - \$85 million
 Total Project Cost: \$80 - \$100 million

Project Benefits:

- Relieves heavy northbound peak hour congestion and reduces crashes associated with congestion.
- Reduces northbound travel time from 16 minutes to 3 minutes in peak hour from Moana to I-80.
- Improves overall northbound traffic operations and reduces multiple weaves and lane changes at the Spaghetti Bowl interchange.

What's Changed Since Last Update?

- Scope - No change
- Schedule - No Change
- Cost - No change

Project risks:

- Project delivery will depend on the availability of funding
- Acceptance of Traffic Management Plan by the project stakeholders
- Private Development along the freeway could affect project design and/or construction

Financial Fine Points(Key Assumptions):

- Total funding Expended: \$5.75 million.
- Inflation escalation (4%) is to 2012, mid-point of construction.
- The AB 595 income stream and additional federal, state and local funding will be utilized to complete the project.



Updated:
April , 2009



SR 445 Pyramid Highway Improvements


Washoe County Regional Transportation Commission and Nevada Department of Transportation

Washoe RTC Project Manager - Doug Maloy, P.E.

Phone: (775) 335-1865

NDOT Project Manager - Todd Montgomery, P.E.

Phone: (775) 888-7321



Project Description:

- Nugget Avenue to McCarran Boulevard - Widen to six lanes
- McCarran Boulevard to Lazy Five Parkway - Widen to eight lanes.
- Lazy Five Parkway to Calle De La Plata Drive - Widen to six lanes.
- Pyramid Way - McCarran Boulevard Intersection Improvements
- Pyramid Highway and US 395/I 80 Interchange Connection

Schedule:

Planning
Completed
Environmental Clearance
2010 - 2011
Final Design
TBD
Construction
TBD



Project Cost Range:

Engineering: \$40M to \$60M
Right-of-Way: \$100M to \$150M
Construction: \$410M to \$660M
Total Project Costs: \$550M to \$870M

Project Benefits:

- Address congestion and safety along the Pyramid Highway Corridor
- Provide alternative access to freeway system
- Enhance operational characteristics of the Pyramid Way - McCarran Boulevard Intersection
- Improve safety

What's Changed Since Last Update?


- Scope - No change.
- Schedule - No change.
- Cost - No change.

Project risks:

- Construction in a dense urban residential area (High)
- Funding resources for all phases not identified (High)

Financial Fine Points(Key Assumptions):

- Total Funding Expended - \$2,645,492
- Inflation escalation (4%) is to 2017 approximate midpoint of construction



Updated:
April , 2009




US 395 Carson City Freeway Phase 2B

South Carson Street to Fairview Drive

Project Sponsor: NDOT

Project Manager: Jim Gallegos, P. E.

(775) 888-7320




Project Description:

- Construct 3 miles of 4 lane access controlled Freeway which will complete the nine mile system around the state Capitol.
- Complete the interchange at Fairview Drive - providing full traffic movements.
- Construct the Koontz Lane, Clearview Drive & Snyder Avenue grade separated crossings.
- Construct the South Carson Street Interchange.
- Construct over four miles of sound walls to mitigate traffic noise.
- Construct flood control facilities including detention basins, channels, box culverts, and the Freeway drainage system.
- Project length: 3.37 miles

Schedule:

- Planning**
Complete
- Environmental Clearance**
Complete
- Final Design**
Fall 2009
- Construction**
2010 to 2016



Project Benefits:

- Relieve traffic congestion on Carson Street through Carson City and local streets along the Freeway Corridor.
- Reduce travel times through the region.
- Provide flood control protection.
- Improve opportunities for economic development along the corridor and downtown.

Project Cost Range:

(Final design phase estimates):
 Engineering: \$7 - \$8 million
 Right-of-Way: \$30 - \$32 million
 Construction: \$110 - \$160 million
 Total Project Cost: \$147 - \$200 million

What's Changed Since Last Update?

- Scope - No change
- Schedule - Will be ready to advertise a construction package in FY 2010 if stimulus funds are identified.
- Cost - Cost ranges have been modified to reflect the potential use of stimulus funding in FY 2010.

Project risks:

- Project completion date will depend on the availability of funds.
- Concurrent utility relocation may be required.
- Changes in design standards could affect schedule and budget.
- New development along the corridor.

Financial Fine Points(Key Assumptions):

- Total funding expended: \$30 million
- Inflation escalation (4%) is to 2013, approximate midpoint of construction.
- Construction funds have not been identified for this project.



Updated:
April, 2009



<p style="text-align: center;">I 580 at Meadowood Mall Way</p> <p>Project Sponsors: Washoe County Regional Transportation Commission and Nevada Department of Transportation</p> <p style="text-align: center;">Washoe RTC Project Manager: Michele Dennis, P.E.</p> <p style="text-align: center;">Phone: (775) 335-1861</p> <p style="text-align: center;">NDOT Project Manager: Todd Montgomery, P. E.</p> <p style="text-align: center;">(775) 888-7321</p>	
---	--

- Project Description:**
- Construct grade separation at I 580 and Meadowood Mall Way.
 - Extend Meadowood Mall Way from S. Virginia Street to Kietzke Lane.
 - Add I 580 southbound off- and northbound on- ramps at Meadowood Mall Way.
 - Add frontage roads between Neil Road and Meadowood Mall Way.

Schedule:


Planning
Completed

Environmental Clearance
Completed

Final Design
Second Quarter of 2009

Advertise
TBD

Construction
TBD



Project Cost Range:
(Design phase estimates):
Engineering: \$7 million
Right-of-Way: \$5 million
Construction: \$37 - \$46 million
Total Project Cost: \$49 - \$58 million


- Project Benefits:**
- Accommodate present and future traffic demand entering and exiting I 580.
 - Reduce traffic volumes at the on- and off-ramps in the project area.
 - Improve the levels of service (LOS) at several key intersections in the project area.
 - Provide additional Freeway access to reduce the volume of traffic using the south Virginia Street ramps.
 - Reduce traffic at the intersection of South McCarran Blvd./South Virginia Street.
 - Improve traffic circulation on arterial streets in the area.

What's Changed Since Last Update?

- Scope - No Change
- Schedule - No Change
- Cost - No Change

- Project risks:**
- Timely Right-of-Way certification due to conflicting priorities and overload of functional unit (High).
 - No construction funding identified at this time (High).
 - Complex construction in an urban/retail commercial area (Medium).
 - Complexity in maintaining traffic, and reducing impacts to retail businesses (Low).

- Financial Fine Points(Key Assumptions):**
- Inflation escalation is to 2009 approximate bid opening date.
 - No state or Federal Monies have been expended to date.
 - All financial expenditures have been by the project sponsor to date (Washoe RTC)
 - Funding of construction phase yet to be identified.



Updated:
April , 2009



4.0 COMPLETED MAJOR PROJECTS

As a part of the reporting requirements in Section 55.5 of AB 595, the Department is to report the number of major projects for which construction was completed during this quarter. For each completed project, the Department is to report on the following:

1. Whether the project was completed early or on time.
2. Whether the project remained within its planned scope.
3. Whether the project was completed for less than or for the amount of its budgeted expenses.
4. Any specific measures of transportation improvement resulting from the project.

For the quarter ending on June 30, 2009, the Department did not complete any major projects.

5.0 PROJECT FUNDING ISSUES

The Project schedules are contingent on the availability of funding. A financial analysis has been completed to produce figure on page 32, cumulative Estimated Highway Needs vs. Revenue. This figure shows a major funding shortfall through 2016. The figure illustrates the accumulation of the various expense categories along with projected revenue. The revenue amounts are based on the Department's planning document entitled, Transportation System Projects for 2008 through 2017. The cumulative Revenue line on the graph is shown in red. The revenues include funds from Federal Highway sources, state fuel taxes, motor vehicle taxes, bond receipts and minor miscellaneous sources.


The highway needs are illustrated with several colors. The first white area represents funding used by other agencies, principally Department of Motor Vehicles and Department of Public Safety, and bond obligations. The purple area indicates the expenses for the Department of Transportation administration and projects that do not qualify as either major projects or preservation projects. The blue area is for transportation system preservation projects. These projects are required to maintain the highway system that Nevada already possesses. The final area, green, represents the sum of all major projects in some phase of development. The cost estimation for the major projects is based on the upper 85% of the estimated range of costs for the major projects.

With the current set of assumptions, the Department of Transportation will not be able to fund the needs of major projects. The figure reveals that there will be a revenue shortfall will be on the order of \$6 billion through 2016 to fund the needed major capacity, minor and safety projects. Additionally this amount is needed for preservation projects and maintenance activities for the state highway system in Nevada. Without this level of funding, urban congestion will not be reduced and the existing state highway system will deteriorate.

Estimated Highway Fund Needs vs. Revenue (Cumulative)

Fiscal Years 2009-2016

- Changes from 3/12/08 Version
- Updated Revenue Projections
- Updated Expenditure Projections



PRELIMINARY
SUBJECT TO REVISION
1/6/09

* Based on 85th percentile of estimated cost ranges of scheduled major projects.